NO.NC/TP/YD/2019-20/IDP

Date: 10-08-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements and Development of Parks in Ward No - 03 of Yelahanka New town Sub division

Item No	Description of work	Unit	Qty
1	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in	Cum	283.16
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal	Cum	26.81
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in	Cum	124.73
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal	Cum	14.54
5	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip	Sqm	277.20
6	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty	Sqm	10.08
7	KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to	Cum	180.00
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	474.00
9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	114.36
10	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy	Sqm	27.00
11	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size,	Sqm	89.96

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬೆಂಗಳೂರು-106

12	KSRRB 2.6 Providing and filling sand in trenches to required depth including watring ramming with all leads and lift complete as per specifications and	Cum	176.83
13	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with	Sqm	42.66
14	Executive Bench- Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90x Length 1500	Each	10.00
15	Supplying of dustbin for collection of dry and wet waste for segregation, (Fiber dustbin Modern Type 3.0-3.75 Ft) inclusive of all taxes and	Each	4.00
16	Supply & fixing of children multi play equipment with spiral slide, monkey bar with number pannel . Upright structural posts of height 4.2 m are to be hot	Each	1.00
17	Supply and fixing of childern Play Equipment Fiero A Swing : Shaped structural posts of height 2.31 m are to be schedule HOT DIP Galvanized steel	Each	1.00
18	Supply and fixing of childern Play Equipment Two seater seesaw : The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the	Each	1.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore